

Town of Southington
Public Works Committee

Committee Members:

Paul Champagne, Chair - present
Tom Lombardi - present
Christopher Palmieri
Ed Pocock Jr. - present
Jim Coleman
Garry Brumback - present
Chief Jack Daly - present
Fred Rogers, ex-officio
Keith Hayden, ex-officio - present
Annette Turnquist, ex-officio- present

Contact Person:

Keith Hayden, Director of Public Works
860.276.6231
haydenk@southington.org

Minutes

August 2, 2017 – 4:30 p.m.
Highway Garage, Della Bitta Drive

1. Call to Order – 4:30 / Quorum - established
2. Approval of Minutes - Done
3. Communications
 - a. Reports on Ongoing Operations/Special Notices
 - b. Police Department – Things going well.
 - c. Bulky Waste Transfer Station
 - i. Take 2, Inc. - Electronics Collections - Presentation by Take 2, committee will study proposal presented
 - d. Highway Department
 - i. Renovation Project
Just punch list items left – lockers in ladies’ room, finish ladies’ room lock, railings at entrance
 - ii. Road Manager Program
Pratt St – drywells installed, reclaim from 322 to DD driveway, overlay to 691 bridge
Captain Lewis & Robert Porter – milling & reclaiming next week, paving Sun 8/13 12:00 pm to Mon 8/14 6:00 am
Roseanna & Humiston Brook – overlay later this month (before school starts)
JW Crossing (not really Road Manager) – Laviero doing site work and finish grading this week, O&G scheduled to pave Monday
 - iii. Restoration
2-3 driveway aprons that came in late left to do, curb done, working on loam & seed
 - iv. Sweeping
Done, sweep downtown weekly
 - e. Parks Department
 - i. Memorial Park Pool & Splash Pad
Have had some issues – chlorination, activation switch, leaky valve, fuse
Waterplay has finally hired local contractor, Custom Aquatics
Site visit later this week
 - ii. General Maintenance
Repaired bridges along trail
Ongoing – mowing, painting, pools, etc.

- iii. **Sponsored doggie poo bag dispensers on the rails to trails**
Refer to email from Will Pfanzelt, Boy Scout, there was concern in committee regarding maintenance after installation. With all the budget issues the Town does not want to have to inherit any legacy projects. Annette T. will speak with Will Pfanzelt.
 - f. **Engineering**
 - i. **West Center Street Ext. Bridge- Deck poured 8/2/17. Phase 1/Phase 2 switch** scheduled for last week in August/first week in September.
 - ii. **Spring Street Bridge AECOM selected approved by DOT, Assignment meeting** held 7/25/2017. AECOM putting together scope of services to be followed by man-hour negotiations.
 - iii. **427 Pleasant Street, Demo completed**
 - iv. **Marion Ave Bridge LOTCIP application approved by CRCOG Trans. Committee**
 - g. **Water Department – Report from Engineering, work will be done on water supply** system in the Pattonwood area in August. Residents will be notified.
 - h. **Other**
 - i. **Members**
 - j. **Public – Mr. Bob Brumback (Garry's dad) was in attendance and thought the process** of this type of meeting was good for this or any Town.
- 4. **Old Business**
 - 5. **New Business**
 - 6. **Adjournment - 5:12 p.m.**